Human-Centric Health-Focused Sustainable LIVABILITY FOR ALL

市建廿載 智建未來 Ø URBAN REINVENTION. CHINACHEM GROUP 市區重建 URBAN RENEWAL ADVANCE beyond 20 華懋集團 AUTHORITY RONALD LU & PARTNERS Gammon

Housing Supply to be Expedited





High Accident Rate in Construction Aging Construction Workers

Extensive Construction Waste



Concerns on Construction Quality



Modular Integrated Construction (MiC)

30% Faster in Construction Speed

70 % Reduction in On-site Labour

> 75 % Reduction in Construction Noise

68% Reduction in Construction Waste





Factory Assembly

- Better Quality Control
- Reduce Construction Waste
- Reduce Local Labors
- Progress Not Affected by Weather
- Improve Efficiency
- Improve Safety

3 Types of MiC







	CONCRETE	STEEL	HYBRID
Structure	All concrete	Steel frame with metal panels	Steel frame with lightweight concrete panels
Weight	20-35 tons	15-20 tons	15-20 tons
Maintenance	Same as traditional	Inspection every 5 years	Inspection every 5 years
Flexibility in Internal Renovation	Same as traditional	Identify pre-determined location for built-in furniture	Same as traditional

PROJECT INFORMATION

SITE AREA

NO. OF STOREY

GFA

NO. OF UNITS PER FLOOR

TARGET OP DATE

SITE LOCATION


1075 m²

6-storey podium & 22-storey tower


Non-domestic - 1613 m²; Domestic - 8062 m²

9 nos. (6 one-bedroom, 2 two-bedroom, 1 three-bedroom)


2024




FULL DIGITALISATION FROM DESIGN TO BUILD: BIM 360+MiC








2 IMPROVED EFFICIENCY



HUMAN-CENTRIC HEALTH-FOCUSED LOW CARBON LIFESTYLE





non-structural wall


removable













MiC DESIGN & BUILD 22 STOREYS FROM TRANSFER PLATE ABOVE (F-to-F HEIGHT: 3260mm)

BUILDING TOTAL HEIGHT: 104.310m

G/F - 6/F : in-situ RC structure (under separate submission)

TP : Transfer Plate (under separate submission)

7/F to 31/F : MiC unit + In-situ RC structure (typical floor)

R/F: MiC + In-situ RC structure (one floor only)

ABOVE R/F: In-situ RC structure

MiC – TYPICAL LAYOUT & FLAT MIX

1 BEDROOM UNIT X6

2 BEDROOM UNIT **X2**

3-BEDROOM UNIT X1

WHOLE UNIT BY MIC

INCLUDING FOLLOWING FEATURES :

BALCONY
CURTAIN WALL
UTILITY PLATFORM
AC PLATFORM

NO SUNKEN SLAB

(PER TYPICAL FLOOR) **GFA :** (FLAT) <u>286 sqm</u> (CORE) <u>76 sqm</u>






 non-structural wall possible for future modification

STANDARDISATION OF CONSTRUCTION

1. >80% pre-fabrication works, reduced dust, noise and waste water on-site

2. Reduced waste disposal and better on-site house keeping


3. Improved safety of workers due to standardised and wellplanned works




MIC MODULARISATION OF TYPICAL FLOOR

MIC SYSTEM – STRUCTURAL IMPROVEMENT

CONVENTIONAL SYSTEM



COMPOSITE WALL SYSTEM




Mic Facade view from Fuk Wing Street

//////



CURTAIN WALL CONNECTION DETAILS - ON-SITE/OFF-SITE




Both methods of curtain wall connection are **considered for GFA exemptions**.

Similar to conventional projects, exemptions will be counted from the external wall of the building (i.e. outer edge of 300mm curb).









(5.38mL x 2.82mW x 3.24mH)


		/					
	Module	Width(m)	Length (m)	Height(m)	Total Weight (Ton)		
	A1	2.84	4.21	3.24	11.1		
	А	2.82	5.38	3.24	24.7		
	В	2.64	6.21	3.24	19.2		
	B1	2.64	2.01	3.24	6.6		
	C,F,AA,X,W	2.59	5.53	3.24	<mark>17.</mark> 6		
	D,E,Y,Z,V	2.25	5.53	3.24	<mark>2</mark> 0.4		
	G	2.64	5.86	3.24	<mark>1</mark> 5.8		
	Н	2.37	4.23	3.24	19.2		
	I	2.47	3.24	3.24	16.6		
	J,Q,O,P	2.47	3.24	3.24	15.7		
	K1	2.76	2.99	3.24	13.4		
	К2	2.76	3.69	3.24	22.1		
	L	1.79	4.08	3.24	17.3		
l	М	1.84	6.28	3.2 <mark>4</mark>	21.3		
C,	S1	2.28	3.15	3.24	9.1		
	S	3.15	4.63	3.24	20.9		
	Т	2.64	6.57	3.24	21.0		
	U	2.29	6.57	/ 3.24	17.7		
	R	2.57	2.70	3.24	13.5		
	AB	2.82	6.61	3.24	21.3		
	AC	2.44	6.16	3.24	22.2		
	AD	1.61	4.48	3.24	8.9		
	Max	3.15	6.61	3.24	24.7		

MiC Type Summary




MiC Connection Details






2. Place the left module

rebar





STEP 4 1. Place the upper modules 2. Insert the in-situ lapping rebar

Façade On Site Connection




1. Curtain Wall Delivery with MiC Unit







2. Curtain Wall Connection Sleeve Installation




3. Spandrel Glass Installation





Construction Cycle



Lifting of MiC

Traffic Controller

 Designated loading/unloading area





Lifting Frame




Trial Lifting in





External Scaffold to provide safe working





Tangible Benefits:


- 1. Connects the all team members to the Single Source of Truth
- 2. Reduces administration across the organisation by upwards of 20%

Gammon

- 3. More accurate reporting
- 4. Reduces double handling of information by more than 50%
- 5. Attracts younger generations to the industry

Appendix A Onsite/Offsite Demaraction


LIVING ROOM







Prototype Completed Stitching

BATHROOM & BEDROOM DOOR










Prototype Left Out for MiC Joint





BALCONY Prototype Completed Stitching



Facade




Appendix B Factory QA Control

Accurate Positioning of Rebar at Composite Wall


1st batch of steel mould



2nd batch of steel mould








Vertical limiter

Vertical limiter

Horizontal limiter (Newly added due to lesson learn)



Positioning of Rebar Items at Composite Wall

