

INTEGRATING MEP MODULARISATION

DECEMBER 2020



KEY DRIVERS

- ✓ Innovation - Standardisation,
- DfMA 'kit of parts' approach
- ✓ Exceptional team to deliver strategy
- ✓ Experienced offsite contractor
- ✓ Demonstrable capability and capacity

TECHNICAL CAPABILITIES



Over 100 technical designers and managers



Over 60 BIM/CAD Coordinators

BREEAM®

BREEAM assessment (all sectors)

LOW CARBON ENERGY ASSESSORS 

Low Carbon Energy Assessors and in-house building physics team



Design for manufacture with delivery from our dedicated Offsite Manufacture facility



Dedicated in-house BIM development team

BIMHawk

BIM - Ensuring right first time construction - reducing risk, increasing quality through our innovative BIMHAWK solution



BSI Kitemark certified to ISO 19650 BIM Level 2

OFFSITE KIT OF PARTS

Mechanical riser modules



Horizontal MEP Modules




STANDARDISATION / KIT OF PARTS

- 2-storey flat frame
- 2 catalogue items (serving PHE)
- Standardise pipe sizes – Header arrangement
- Flexible / Future Proof
- Option to be fed from bottom OR top (future buildings)
- Welded stainless steel – lighter, longevity, extrusions, standard sub-assemblies / 'kit of parts'
- Saving on BIM design
- Standard structural frame design
- Generate Revit family – with configurable parameters
 - Expansion bellows / Anchoring points

Type 1 →



Type 2 →



Type 1


- LTHW - $\varnothing 100$ mains + $\varnothing 50$ mm BSP branches
- CHW - $\varnothing 125$ mains + $\varnothing 65$ mm PN16 branches

Type 2

- LTHW - $\varnothing 100$ mains + $\varnothing 50$ mm BSP branches
- CHW - $\varnothing 125$ mains + $\varnothing 65$ mm PN16 branches
- Including Flushing and Control circuits

DEVELOPMENT REQUIREMENT

- Optimum pipe sizing working with MEP consultant
- Cost evaluation on standardising pipe sizes
- Cost evaluation of pump efficiency gains
- Industrialisation for manufacture / repetition efficiencies
- Logistics
- Installation methodology
- Fixings to primary structure – eliminate on site drilling
- Interfaces at floor levels
- Fire stopping
- Development of Revit family
- Development of output schedule for manufacture
- Development of manufacturing drawing + sub assemblies + assemblies
- Finished product inspection criteria
 - Pneumatic Testing Offsite
 - SnagR




snagR




VALVESETS – CONTROL VALVES

- One family containing the following options:
 - Line sizes 15mm to 54mm
 - 2-port PICV
 - 3-port
 - Optional strainer
 - Valve selection
 - Copper Pressfit
 - Stainless Steel Pressfit
 - Carbon Steel Screwed
- Outputs Cobie data required for the valveset
- Outputs schedule for build configuration
- Allows specific control valve details to be entered
- Simplified view in Revit to allow correct space allocation
- Auto selects valves based on flow rate / pressure drop




Offsite Standards Catalogue


HORIZONTAL MEP MODULES: TYPICAL FLOOR PLATE




HORIZONTAL MEP MODULES:




HORIZONTAL MEP MODULES: TYPICAL FLOOR PLATE




HORIZONTAL MEP MODULES: TYPICAL FLOOR PLATE



HORIZONTAL MEP MODULES:




HORIZONTAL MEP MODULES:





56 non FCU modules
13 Catalogue items

HORIZONTAL MEP MODULES: TYPICAL FLOOR PLATE



STANDARDISATION / KIT OF PARTS

- 2-tier light weight frame (4.5m x 3m)
- Unistrut or similar
- Standard fixing strategy
- Saving on BIM design
- Standard frame designs
- Pressfit pipework and valves
- Generate Revit family – with configurable parameters
 - Expansion bellows / Anchoring points
 - FCU model



Type A

- FCU
- LTHW and CHW pipework
- Valve-sets
- Insulated Ductwork
- Elec Containment (modular wiring)

Type H

- Ductwork to grille
- Acoustic Panel
- Elec Containment (modular wiring)

DEVELOPMENT REQUIREMENT

- Optimum pipe sizing and coordination to minimise number of catalogue items
- Cost evaluation on standardising pipe sizes
- Selection of FCU Manufacture and model
- Valveset fitted on drip tray
- Condensate consideration
- Industrialisation for manufacture
- Option for removable bottom section and return for reuse
- Logistics / Installation methodology
- Fixings to primary structure – eliminate on site drilling
- Development of Revit family
- Development of output schedule for manufacture
- Development of manufacturing drawing
- Finished product inspection criteria
 - SnagR
 - QC requirements



snagR

IN SUMMARY



Innovative design capability: Design for Manufacture approach

Experts in modularisation with a market leading reputation



World class manufacturing facility in West Yorkshire with BSI accreditation

bsi.



FACTORY QUALITY



REDUCED PROGRAMME

Health & Safety: 1 million+ hours worked RIDDOR free



- ✓ Innovation - Standardisation, - DfMA 'kit of parts' approach
- ✓ Exceptional team to deliver strategy
- ✓ Experienced offsite contractor
- ✓ Demonstrable capability and capacity
- ✓ Extensive support network
- ✓ 'Game Changer' opportunity for construction

Video Links to Offsite Projects

<https://youtu.be/GEk-7e9Jmqw>

Nightingale projects (Health)

<https://youtu.be/ZMYMsGRDg8A>

New Street CHP (Rail infrastructure)

<https://youtu.be/rHQHWnXDpEk>

Birmingham New Street Spine (Rail)

<https://youtu.be/9dAZtsYkYNQ>

IBRB: Warwick University

<https://youtu.be/G-U4vHpoJaA>

Heathrow T5 (Aviation Modular Building)

<https://www.architecture.com/-/media/GatherContent/Test-resources-page/Additional-Documents/2020RIBAPlanofWorktemplatepdf.pdf>

RIBA Plan of work