
## Ying Wa Transitional Housing Project 英華社區過渡房屋



 Incorporating the potential of Modular Integrated Construction (MIC), adaptive layouts and diversified uses, creating pleasant living space for the dwellers and vibrant communal space while minimizing the disturbance to the original neighborhood.

#### Project aims at

- a. Contribute to life chances to families and persons in the following specific areas:
- Physical health
- Emotional well-being
- Sustainable and green lifestyle
- Provide a form of social infrastructure to encourage social inclusion and rebuild tight neighborhood
- Cultivate residents' sense of belonging to Community, Citizenship and Civic Responsibility.
- d. Provide a new mean to engage and serve different communities
- e. Promote idea of Green and Sustainable
- · Living





























Flat Unit Type	UFA (M2)	Persons	Nos. of Flat Unit	Nos. of MiC Module Units
Unit B	8.91	1-2	103	103
Unit D1	21.55	Max. 4	31	64
Unit D2	27.04	Max. 5	4	8
Accessible Unit E1	5.48	1 (BFA)	1	1
Accessible Unit E2	18.06	3 (BFA)	1	2
Recreation Room			2	
Management Office			2	
Staircase			16	
Total		140	196	







Promote indoor environmental quality through natural ventilation, lighting and good indoor air quality by design.



STUDIO FLATS


#### Transitional Housing Development Program: Ying Wa Module Community

Total Construction Period: 13.5 month

#### Procurement of Consultants Procurement of Main Contractor 2020 2021 2022 PLAN **PLAN** TASK DESCRIPTION Period **END** J F M A M J J A S O N D J F M A M J J A S O N D J F M A **START Engagement of Lead Consultant and Detailed Design** 31/3/2021 31/12/2020 3 months **Engagement of Lead Consultant** 31/12/2020 31/3/2021 1/4/2020 30/8/2021 4 months **Detailed Design** 1/6/2020 Application on Short Term Tenancy (STT) 1/4/2020 Detailed Design by Consultant 1/4/2020 30/8/2021 **Main Contractor Tender Stage** 1/9/2020 6/1/2021 4 months Issuance of Tender, SOR, Addeneum and Tender Return 1/9/2020 7/10/2020 Tender Assessment and Technical Queries 7/10/2020 5/12/2020 Technical Queries and Tender Briefing 7/10/2020 19/10/2020 Technical Queries, Interview and Fee Assessment 20/10/2020 6/1/2021 **Construction Stage** 2/2/2021 18/3/2022 13.5 months Site Works, MiC delivery, Utility Connection and External Works 2/2/2021 18/3/2022 410 days 1/4/2022 **Operation Stage** 1/10/2021 6 months



#### Statutory Submission Roadmap





#### Statutory Persons and related Construction Professionals





# 英華街社會過渡房屋

# **Ying Wa Street Transitional Housing Project**





Contractors 承建商



#### 有利建築有限公司 Yau Lee Construction Co., Ltd.











Design Consultants 設計顧問







#### Authorized Person/Architect 顧問/認可人士



Quantity Surveyor 物料測量師



Consultants 顧問









**Construction Commencement** 

Feb 2021

**Contract Duration** 

410 Days

Anticipated Completion

**March 2022** 

Site Area (m2)

2,793

GFA (m2)

3,723

**Superstructure Storeys** 

4

MiC Storeys

4

**MiC Structure** 

Concrete (Demountable)

MiC Modular Units

196

#### **Highlight on MiC Modular Units**


- Factory Production
- Delivery On Site
- Installation Completion

**July 2021** 

September 2021

November 2021






SCHEDULE OF	UFA / OCCUP	ANCY FOR BLK-A								
BLOCK NO	FLOOR NO	UNIT TYPE	LIV (sqm)	BED 1 (sqm)	BED 2 (sqm)	UFA PER UNIT (sqm)	CAPACITY FACTOR	CAPACITY PER UNIT (persons)	TOTAL NO OF UNIT	SUB-TOTAL CAPACITY
А	G/F	В	8.912 -		-	8.912	4.5	2	17	34
		D1	8.912	6.586	6.048	21.546		5	2	10
		D2	10.988	6.586	9.470	27.044		7	1	7
		E1	_5.483 -		-	5.483		2	1	2
		E2	5.483	12.578	-	18.061		5	1	5
		RECREATION ROOM	19.050 -		-	19	0.5	38	_	38
SUB TOTAL									22	96
	1/F	В	8.912 -		-	8.912	4.5	2	16	30
A		D1	8.912	6.586	5.888	21.386		5	5	30
		D2	10.988	6.586	9.470	27.044		7	1	7
SUB TOTAL									22	67
А	2/F - 3/F (EACH)	В	8.912 -		-	8.912	4.5	2	14	28
		D1	8.912	6.586	5.888	21.386		5	5	25
		D2	10.988	6.586	9.470	27.044		7	1	7
SUB TOTAL							20	60		
									X 2	X 2
SUB TOTAL OF 2/F - 3/F							40	120		
GRAND TOTAL							84	283		



**TOTAL 84 FLAT UNITS** 

SCHEDULE OF UFA / OCCUPANCY FOR BLK-B										
BLOCK NO	FLOOR NO	UNIT TYPE	LIV (sqm)	BED 1 (sqm)	BED 2 (sqm)	UFA PER UNIT (sqm)	CAPACITY FACTOR	CAPACITY PER UNIT (persons)	TOTAL NO OF UNIT	SUB-TOTAL CAPACITY
В	G/F	В	8.912 -		-	8.912	4.5	2	13	26
		D1	8.912	6.586	6.048	21.546	4.5	5	2	10
		MGT OFFICE	13.085 -		-	13.085	9	2	_	2
SUB TOTAL	TAL TAL							15	38	
В	1/F	В	8.912 -		-	8.912	4.5	2	11	22
		D1	8.912	6.420	5.888	21.22		5	4	25
SUB TOTAL									15	47
В	2/F - 3/F	В	8.912 -		-	8.912	4.5	2	9	18
	(EACH)	D1	8.912	6.420	5.888	21.22		5	4	20
SUB TOTAL							13	38		
									X 2	X 2
SUB TOTAL OF 2/F - 3/F						26	76			
GRAND TOTAL						56	161			





#### Our strategy for YWS



Allow all

types of

MiC

system

Longer
Tendering
Period
(5.5 months
EOI to
tender
award)

BD's In principle Acceptance is not a must before tender award

- Main Contractors could change MiC Vendors during the tendering period.
- ☐ To increase competition, Main Contractors could team up with different Vendors and adopt types of MiC systems (RC, Steel and Hybrid) to participate in tendering.
- Allowed alteration of the MiC
   Design and the associated works

- There were possibly some MiC systems to be accepted within those few months, relaxation allowed more MiC suppliers eligible to participate.
- Not necessary to apply new IPA for the project

#### Our strategy for YWS



- Design other than MiC details and connection is provided by the consultant team to save time.
- Less design risk on the contractor as Lead Consultant acquired first GBP, Drainage, Foundation approval to resolve site specific matters or specific issues of uncertainty.
- Allowed alteration of the MiCDesign and the associated works

- % of Stage Payment for MiC units could be purposed by tenderers to ease their financial burden during off site fabrication.
- Both Cash retentions and Surety bonds are accepted to meet short construction period

#### Keys to 'Within Budget' and Habitable MiC Procurement

 Procure contracts separately for Landscape design, Community Design, Installation of Electric Appliances

Flexibility on MiC Material Specifications/ General Design RC/Steel/ Hybrid system

Separate different Contracts

Strike a balance between Cost-Saving, Time & Better Quality. Identity Site Specific matters and resolve issues of uncertainty.

- □ Early Engagement of Contractors/MiC Vendors to enable tenderers to understand the scope and details of works
   →more realistic price
- Balanced Design Risk and level of Uncertainty due to site constraints place on Contractor →reduce overpricing
- Allowed alteration of the MiC Design and the associated works

### Intergenerational Play Space & Communal Urban Farm












#### Smart sensors at core of energy saving for IoT-connected homes





Optimizing efficient use of electricity and other resources to avoid overconsumption to minimize carbon footprint and emission


#### IoT Radar for Tacking frequency of usage and Reward System







2. Report and User Analysis using Web-based Software





3. Simple Reward System



# Outcomes at Previous Stage



#### Green Elements added into the project

**ENERGY SAVING** 

ADOPT SOLAR PANEL FOR HOARDING LIGHTING

**DUST CONTROL** 

HARD PAVING OVER SITE









#### Outcomes at Previous Stage







MIC FACTORY PRODUCTION

#### Outcomes at This Stage









**MOCKUP DELIVERY TO SITE** 

# Proposed Mockup













MODULAR TYPE D1

#### **Proposed Mockup**







MODULAR TYPE D1

### **Proposed Mockup**



MODULAR TYPE D1







EXTERNAL PERSPECTIVE 2